

# Grant All-Detail Report Cost Share 2019

**Grant Title -** 2019 - State Cost-Share Fund (Root River SWCD)

**Grant ID** - P19-1961

**Organization - Root River SWCD** 

Original Awarded Amount	\$20,901.00	Grant Execution Date	9/26/2017
Required Match Amount	\$5,225.25	Original Grant End Date	12/31/2020
Required Match %	25%	Grant Day To Day Contact	Janice Messner
<b>Current Awarded Amount</b>	\$20,901.00	Current End Date	12/31/2020

### **Budget Summary**

	Budgeted	Spent	Balance Remaining*
Total Grant Amount	\$20,901.00	\$20,901.00	\$0.00
Total Match Amount	\$0.00	\$0.00	\$0.00
Total Other Funds	\$0.00	\$0.00	\$0.00
Total	\$20,901.00	\$20,901.00	\$0.00

<sup>\*</sup>Grant balance remaining is the difference between the Awarded Amount and the Spent Amount. Other values compare budgeted and spent amounts.

### **Budget Details**

						Last	Matchi
	Activity					Transaction	ng
Activity Name	Category	Source Type	Source Description	Budgeted	Spent	Date	Fund
Lined Waterway Installation	Agricultural Practices	Current State Grant	2019 - State Cost-Share Fund (Root River SWCD)	\$6,181.38	\$6,181.38	10/10/2019	N
Wages - FY19 Administrative, Technical & Engineering	Technical/Engi neering Assistance	Current State Grant	2019 - State Cost-Share Fund (Root River SWCD)	\$4,180.20	\$4,180.20	3/14/2020	N

						Last	Matchi
	Activity					Transaction	ng
Activity Name	Category	Source Type	Source Description	Budgeted	Spent	Date	Fund
Water Storage Structures	Agricultural Practices	Current State Grant	2019 - State Cost-Share Fund (Root River SWCD)	\$10,539.42	\$10,539.42	9/10/2020	N

## **Activity Details Summary**

Activity Details	Total Action Count	Total Activity Mapped	Proposed Size / Unit	Actual Size / Unit
412 - Grassed Waterway and Swales	1	1	308 LINEAR FEET	228 LINEAR FEET
410 - Grade Stabilization Structure	1	1	1 COUNT	1 COUNT

## **Proposed Activity Indicators**

Activity Name Indicator Name	Value & Units	Waterbody	Calculation Tool	Comments	
------------------------------	---------------	-----------	------------------	----------	--

## **Final Indicators Summary**

Indicator Name	Total Value	Unit
SEDIMENT (TSS)	168.30	TONS/YR
SOIL (EST. SAVINGS)	168.30	TONS/YR
PHOSPHORUS (EST. REDUCTION)	168.30	LBS/YR

## **Grant Activity**

Grant Activity - Lined Waterway Installation					
Description	Lined Waterway Installation				
Category	AGRICULTURAL PRACTICES				
Start Date	26-Sep-17	End Date	10-Oct-19		
Has Rates and Hours?	No				
Actual Results	CY2019 \$6,181.38 was expended toward a lined waterway with a total cost of \$45,849.99. 75% cost share was received				
	\$34,387.49. (FY18 State Cost Share \$16,720.80; FY18 Local Capacity County \$2,076.16; FY17 Local Capacity \$6,782.45;				
	FY19 State Cost Share \$6,181.38; FY20 State C	Cost Share \$2,626.70).			

Description	Administrative funds may be used	for work plan development, reporting	g, entering new project activities, mapping and			
			spot check information. Administrative Assistant			
	will be performing these activities					
	<b>-</b>					
		perform I & E, survey, design, construct	tion, check out and pollution reduction			
	calculations, cost estimates.	calculations, cost estimates.				
	Billing Rate Method 2 will be used	d.				
Category	TECHNICAL/ENGINEERING ASSIST	ANCE				
Start Date	26-Sep-17	End Date	08-Oct-20			
Has Rates and Hours?	Yes					
Actual Results	CY2017 - no funds were expended	d.				
	CY2018 - no funds were expended	d.				
	CY2019 - \$1,359.18 was expended. Mileage 196 mi @ 0.32=62.72 Tech Jean 4 hrs @ 36.07 = 144.25; Dist Man Dave					
	9.9620991 @ 58.62 = 583.98; Adr	nin Janice 13 hrs @ 43.71 = 568.23. Sta	aff assisted seven landowners from I & E to			
	construction and administrative of	f amendments and project closeout.				
	Remaining fund balance \$2,821.02					
	CY2020 Admin Janice 1.5 hrs @ 44	CY2020 Admin Janice 1.5 hrs @ 44.92 = 67.38; Tech Jean 2.5 hrs @ 40.07 = 100.18; Asst Man Bob 44.39626 hrs @ 55.70 =				
	2472.90; Dist Man Dave 3 hrs @ 6	2472.90; Dist Man Dave 3 hrs @ 60.19 = 180.57. Staff assisted two additional landowners from I & E to construction.				
		d to site inspection recording, reconcil				

Grant Activity - Water Storage Structures						
Description	Share the cost with the landowner of practices for erosion control, sedimentation control, or water quality improvements that are designed to protect and improve soil and water resources.					
Category	AGRICULTURAL PRACTICES					
Start Date	26-Sep-17	26-Sep-17 End Date 08-Oct-20				
Has Rates and Hours?	No					
Actual Results	CY19 Funds totaling \$1,537.05 were expended	I for two grade stab structures that have b	een installed. Total cost of			
	Hammell structures \$10,909.76 90% Cost Shar	re = \$2,004.00 (FY18 Local Capacity Count	y \$466.95 & FY19 State Cost Share			
	\$1,537.05) and \$7,814.78 federal funds. Rema	ining funds in the amount of \$9,002.37 ha	ave been allocated to install three			
	additional grade stabs.					
	CY20 A funding source changing for the three additional grade stabs. Funds totaling \$9,002.37 were expended for a grade					
	stabilization structure with a waterway. Total cost of the Skifton project \$25,904.62. 90% Cost Share = \$23,314.16. State					
	funds FY19 State Cost Share \$9,002.37; FY18 R	Root River 1W1P \$1,226.23; federal \$13,08	35.56; landowner portion			
	\$2,590.46. All funds are expended.					

	Activity Action - Skifton, G.					
	Practice		410 - Grade Stabilization Structure	Count of	Activities	1
	Description		The landowner would like to control	the overla	nd flow of runoff water and to	eliminate classic gully head
			erosion by installing a grassed water	way and gr	ade stab structure.	
	Proposed Size	/ Units	1.00 COUNT	Lifespan		10 Years
	Actual Size/Ur	nits	1.00 COUNT	Installed	Date	10-Sep-20
	Mapped Activ	ities	1 Point(s)	Technica	l Assistance Provider	NRCS
Final Indicator for	r Skifton, G.					
Indicator Name		SEDIMEN	T (TSS)		Value	153
Indicator Subcate	gory/Units	WATER P	OLLUTION (REDUCTION ESTIMATES) To	ONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody		Root Rive	r			
Final Indicator for Skifton, G.						
Indicator Name	icator Name SOIL (EST. SAVINGS)				Value	153
Indicator Subcate	gory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR		Calculation Tool	BWSR CALC (GULLY	
						STABILIZATION)
Waterbody		Root Rive	r			

Final Indicator for Skifton, G.						
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	153			
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)			
Waterbody	Root River					

	Activity Action - Skifton, G.						
	Practice		412 - Grassed Waterway and	Count of	Activities	1	
			Swales				
	Description		The landowner would like to control the overland flow of runoff water and to eliminate classic gully head				
			erosion by installing a grassed waterway and grade stab structure.				
	Proposed Size / Units		308.00 LINEAR FEET	Lifespan		10 Years	
	Actual Size/Units		228.00 LINEAR FEET	Installed Date		10-Sep-20	
Mapped Activities		ities	1 Polygon(s)	Technica	l Assistance Provider	NRCS	
Final Indicator for Skifton, G.							
Indicator Name		SEDIMENT (TSS)			Value	15.3	
Indicator Subcategory/Units		WATER POLLUTION (REDUCTION ESTIMATES) TONS/		ONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)	
Waterbody		Root River					
Final Indicator for	r Skifton, G.						
Indicator Name		PHOSPHORUS (EST. REDUCTION)		Value	15.3		
Indicator Subcategory/Units		WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR			Calculation Tool	BWSR CALC (GULLY STABILIZATION)	
Waterbody Root		Root Rive	doot River				
Final Indicator for Skifton, G.							
Indicator Name		SOIL (EST. SAVINGS)		Value	15.3		
Indicator Subcategory/Units		WATER PO	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR		Calculation Tool	BWSR CALC (GULLY STABILIZATION)	
Waterbody Root F		Root Rive	ot River				

### **Grant Attachments**

Document Name	Document Type	Description
2018/2019 Programs and Operations Grants	Grant Agreement	2018/2019 SWCD Programs and Operations Grants - Root River
		SWCD
2018/2019 Programs and Operations Grants executed	Grant Agreement	2018/2019 SWCD Programs and Operations Grants - Root River
		SWCD
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 10/08/2020
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 10/12/2020
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/09/2020
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 02/04/2020
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 02/22/2019
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/23/2018
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/10/2018
Final Financial Report	Grant	2019 - State Cost-Share Fund (Root River SWCD)
NLMP Implementation Plan Request Form	Grant	2019 - State Cost-Share Fund (Root River SWCD)